



www.castles-in-the-sky.co.uk

☎ 01452 559599

Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Test Engineer

Mike R Harris

.....

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Kw/ Amps	Fuse Amp.	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Plug <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Flex <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Case <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Continuity Ω	Insulation MΩ	Leakage mA	Polarity <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Function <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Envirmnt. <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Cont. Use & Test Pass <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
BLR1	Gibbons 0.75 Hp Ser.Fy124597	I	P	0.75	13	6+	12	✓	✓	✓	✓	0.06	>99.99	0.16	✓	✓	✓	✓
BLR2	AirQuee Blower 1.5 Hp.	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.08	>99.99	0.13	✓	✓	✓	✓
BLR3	Gibbons Blower, Ser.265419	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.07	>99.99	0.13	✓	✓	✓	✓
BLR5	AirQuee Blower 1.5 Hp.	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.04	>99.99	0.13	✓	✓	✓	✓
BLR6	Blower, Ser.SG11479C	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.07	>99.99	0.13	✓	✓	✓	✓
BLR7	Diamond-Fans.Com Blower, Ser.2015010005	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.04	>99.99	0.12	✓	✓	✓	✓
BLR8	Gibbon 1.5 Hp Ser.Fy128937	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.07	>99.99	0.13	✓	✓	✓	✓
BLR9	AirQuee Blower 1.5 Hp.	I	P	1.1	13	6+	12	✓	✓	✓	✓	0.05	>99.99	0.12	✓	✓	✓	✓
BLR12	Gibbon 1.5 Hp Ser. TG 288004	I	P	1.1	13	6+	12	✓	✓	✓	✓	0.07	>99.99	0.13	✓	✓	✓	✓
BLR26	Foshan Shunde Huawei 2 HP Air Blower, REH-2E 260625	I	P	1.5	13	6+	13	✓	✓	✓	✓	0.13	>99.99	0.16	✓	✓	✓	✓

Note... (✓) Indicates PASS, (✗) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



www.castles-in-the-sky.co.uk

☎ 01452 559599

Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Test Engineer

Mike R Harris

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Kw/ Amps	Fuse Amp.	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Plug <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Flex <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Case <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Continuity Ω	Insulation MΩ	Leakage mA	Polarity <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Function <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Envirmnt. <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Cont. Use & Test Pass <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
BLR13	Gibbons Blower, Ser.285776	I	P	1.1	13	6+	12	✓	✓	✓	✓	0.05	>99.99	0.14	✓	✓	✓	✓
BLR14	AirQuee Blower 1.5 Hp.	I	P	1.1	13	6+	12	✓	✓	✓	✓	0.04	>99.99	0.13	✓	✓	✓	✓
BLR15	AirQuee Blower 1.5 Hp.	I	P	1.1	13	6+	12	✓	✓	✓	✓	0.07	>99.99	0.13	✓	✓	✓	✓
BLR16	AirQuee Blower, Ser.RH 24225c	I	P	1.1	13	6+	12	✓	✓	✓	✓	0.06	>99.99	0.33	✓	✓	✓	✓
BLR17	Foshan Shunde Huawei 3 HP Air Blower, Ser.HW2017070 8990	I	P	3.2	13	6+	12	✓	✓	✓	✓	0.15	36.76	0.28	✓	✓	✓	✓
BLR19	Foshan Shunde Huawei 1.5 HP Air Blower, Ser.HW17072 29492	I	P	1.1	13	6+	12	✓	✓	✓	✓	0.2	>99.99	0.19	✓	✓	✓	✓
BLR20	Foshan Shunde Huawei 1.5 HP Air Blower, Ser.HW24413	I	P	1.1	13	6+	12	✓	✓	✓	✓	0.16	52.11	0.24	✓	✓	✓	✓
BLR22	Foshan Shunde Huawei 1.5 HP Air Blower, Ser.HW201707 29571	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.13	>99.99	0.16	✓	✓	✓	✓
BLR23	Foshan Shunde Huawei 3Hp. Air Blower, Ser.HW2021 39766	I	P	1.5	13	6+	13	✓	✓	✓	✓	0.16	19.85	0.23	✓	✓	✓	✓
BLR25	Foshan Shunde Huawei 1.5HP Air Blower, Ser.HW2022 40450	I	P	1.5	13	6+	13	✓	✓	✓	✓	0.19	>99.99	0.16	✓	✓	✓	✓

Note... (✓) Indicates PASS, (✗) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



www.castles-in-the-sky.co.uk

☎ 01452 559599

Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Test Engineer

Mike R Harris

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Cable C.S.A mm ²	Fuse Amp.	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Plug <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Flex <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Case <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Continuity Ω	Insulation MΩ	Cable Length Mtrs.	Polarity <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Function <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Envirmnt. <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Cont. Use & Test Pass <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
B29	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.02	>99.99	2.0M	✓	✓	✓	✓
B10	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.25	13	6+	12	✓	✓	✓	✓	0.04	>99.99	4.0M	✓	✓	✓	✓
B11	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.04	>99.99	0.3M	✓	✓	✓	✓
B12	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.03	>99.99	1.0M	✓	✓	✓	✓
B14	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.01	>99.99	0.5M	✓	✓	✓	✓
B44	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.02	>99.99	2.0M	✓	✓	✓	✓
B6	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.08	>99.99	6.0M	✓	✓	✓	✓
B30	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.08	>99.99	5.0M	✓	✓	✓	✓
B49	30 Amp to 3 x16Amp. Adapter Unit	I	P	1.5	N/A	12+	12	✓	✓	✓	✓	0.02	>99.99	-	✓	✓	✓	✓

Note... (✓) Indicates PASS, (✗) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



www.castles-in-the-sky.co.uk

☎ 01452 559599
Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Test Engineer Mike R Harris

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Cable C.S.A mm ²	Fuse Amp.	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket ☑ ☒	Plug ☑ ☒	Flex ☑ ☒	Case ☑ ☒	Continuity Ω	Insulation MΩ	Cable Length Mtrs.	Polarity ☑ ☒	Function ☑ ☒	Envirmnt. ☑ ☒	Cont. Use & Test Pass ☑ ☒
B16	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	☑	☑	☑	☑	0.02	>99.99	0.1M	☑	☑	☑	☑
B17	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	☑	☑	☑	☑	0.13	>99.99	10.5M	☑	☑	☑	☑
B19	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	☑	☑	☑	☑	0.10	>99.99	8.0M	☑	☑	☑	☑
B21	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.25	13	6+	12	☑	☑	☑	☑	0.03	>99.99	1.0M	☑	☑	☑	☑
B26	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	☑	☑	☑	☑	0.02	>99.99	3.0M	☑	☑	☑	☑
B27	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	☑	☑	☑	☑	0.05	>99.99	3.0M	☑	☑	☑	☑
B28	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	☑	☑	☑	☑	0.02	>99.99	1.0M	☑	☑	☑	☑
B1	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	☑	☑	☑	☑	0.60	>99.99	49.0M	☑	☑	☑	☑
B3	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	☑	☑	☑	☑	0.31	>99.99	21.0M	☑	☑	☑	☑

Note... (☑) Indicates PASS, (☒) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



www.castles-in-the-sky.co.uk

☎ 01452 559599
Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Test Engineer Mike R Harris

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Cable C.S.A mm ²	Fuse Amp.	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Plug <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Flex <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Case <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Continuity Ω	Insulation MΩ	Cable Length Mtrs.	Polarity <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Function <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Envirmt. <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Cont. Use & Test Pass <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
B23	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.09	>99.99	2.0M	✓	✓	✓	✓
B25	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.01	>99.99	0.1M	✓	✓	✓	✓
B31	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.11	>99.99	5.0M	✓	✓	✓	✓
B7	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.13	>99.99	10.0M	✓	✓	✓	✓
B18	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.14	>99.99	9.0M	✓	✓	✓	✓
B9	Extension Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.02	>99.99	0.1M	✓	✓	✓	✓
B40	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.05	>99.99	4.0M	✓	✓	✓	✓
B41	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.10	>99.99	8.0M	✓	✓	✓	✓
B15	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.02	>99.99	2.0M	✓	✓	✓	✓
B22	Extension Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.01	>99.99	0.3M	✓	✓	✓	✓

Note... (✓) Indicates PASS, (✗) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



www.castles-in-the-sky.co.uk

☎ 01452 559599

Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Test Engineer

Mike R Harris

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Cable C.S.A mm ²	Fuse Amp.	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Plug <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Flex <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Case <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Continuity Ω	Insulation MΩ	Cable Length Mtrs.	Polarity <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Function <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Envirmnt. <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Cont. Use & Test Pass <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
B2	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.44	>99.99	35.0M	✓	✓	✓	✓
B39	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	2.5	13	6+	12	✓	✓	✓	✓	0.35	>99.99	48.0M	✓	✓	✓	✓
B8	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.48	>99.99	38.0M	✓	✓	✓	✓
B37	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	2.5	13	6+	12	✓	✓	✓	✓	0.20	>99.99	23.0M	✓	✓	✓	✓
B20	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.29	>99.99	25.0M	✓	✓	✓	✓
B34	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.61	>99.99	50.0M	✓	✓	✓	✓
B5	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.2	>99.99	17.0M	✓	✓	✓	✓
B35	50.0 M Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.58	>99.99	50.0M	✓	✓	✓	✓
B36	Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.21	>99.99	18.0M	✓	✓	✓	✓

Note... (✓) Indicates PASS, (✗) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



www.castles-in-the-sky.co.uk

☎ 01452 559599

Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Test Engineer

Mike R Harris

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Cable C.S.A mm ²	Fuse Amp.	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Plug <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Flex <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Case <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Continuity Ω	Insulation MΩ	Cable Length Mtrs.	Polarity <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Function <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Envirmnt. <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Cont. Use & Test Pass <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
B50	Internal 7 Mtrs. Extension Lead Within the Adult Castle	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.11	>99.99	7.0M	✓	✓	✓	✓
B51	Internal 7 Mtrs. Extension Lead Within the 'Barbie' Castle	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.13	>99.99	7.0M	✓	✓	✓	✓
B45	50.0 M Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.64	>99.99	50.0M	✓	✓	✓	✓
B46	50.0 M Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.62	>99.99	50.0M	✓	✓	✓	✓
B47	50.0 M Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.62	>99.99	50.0M	✓	✓	✓	✓
B48	50.0 M Extension Lead Fitted with 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.63	>99.99	50.0M	✓	✓	✓	✓
B43	0.3 M Lead 16 Amp BS EN 60309 Plug >13 Amp Twin Rubber sockets	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.01	>99.99	0.3M	✓	✓	✓	✓
B24	023 M Lead 16 Amp BS EN 60309 Plug > 13 Amp Single Rubber sockets	I	P	1.5	N/A	6+	12	✓	✓	✓	✓	0.02	>99.99	0.2M	✓	✓	✓	✓
B52	16 Amp 3 Way Splitter Unit	I	P	N/A	N/A	6+	12	✓	✓	✓	✓	0.05	>99.99	N/A	✓	✓	✓	✓

Note... (✓) Indicates PASS, (✗) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



www.castles-in-the-sky.co.uk

☎ 01452 559599
Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Test Engineer Mike R Harris

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Cable C.S.A mm ²	Fuse Amp.	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Plug <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Flex <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Case <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Continuity Ω	Insulation MΩ	Cable Length Mtrs.	Polarity <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Function <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Envirmt. <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Cont. Use & Test Pass <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
DOM2	Wickes 45M Reel Fitted with 2xDual BS 1363 Plug/Sockets	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.15	99.99	11.5M	✓	✓	✓	✓
DOM3	Ext. Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.16	99.99	12.0M	✓	✓	✓	✓
DOM5	Extension Lead Fitted with 2xDual BS 1363 Plug/Sockets	I	P	1.25	13	6+	12	✓	✓	✓	✓	0.18	99.99	12.0M	✓	✓	✓	✓
DOM7	Extension Lead Fitted with 2xDual BS 1363 Plug/Sockets	I	P	1.25	13	6+	12	✓	✓	✓	✓	0.19	99.99	12.0M	✓	✓	✓	✓
DOM9	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.25	13	6+	12	✓	✓	✓	✓	0.09	99.99	8.0M	✓	✓	✓	✓
DOM11	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.25	13	6+	12	✓	✓	✓	✓	0.03	99.99	3.5M	✓	✓	✓	✓
DOM12	Extension Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.25	13	6+	12	✓	✓	✓	✓	0.14	99.99	6.5M	✓	✓	✓	✓
DOM14	Ext. Lead Fitted with BS 1363 to 16 Amp BS EN 60309 Plug/Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.16	99.99	11.5M	✓	✓	✓	✓

Note... (✓) Indicates PASS, (✗) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



www.castles-in-the-sky.co.uk

☎ 01452 559599
Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Test Engineer

Mike R Harris

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Cable C.S.A mm ²	Fuse Amp.	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Plug <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Flex <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Case <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Continuity Ω	Insulation MΩ	Cable Length Mtrs.	Polarity <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Function <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Envirmnt. <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Cont. Use & Test Pass <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
DOM15	Extension Lead Fitted with Dual BS 1363 Plug/Sockets	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.02	99.99	0.5M	✓	✓	✓	✓
DOM18	Lead Fitted with BS 1363 Plug / 16amp Socket	I	P	1.25	13	6+	12	✓	✓	✓	✓	0.18	99.99	12.0M	✓	✓	✓	✓
DOM16	Lead Fitted with BS 1363 Plug / 16amp Socket	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.02	99.99	0.2M	✓	✓	✓	✓
DOM21	Lead Fitted with BS 1363 Socket / 16amp Plug	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.04	99.99	1.0M	✓	✓	✓	✓
DOM6	Extension Lead Fittedwith BS 1363 Plug/Sockets	I	P	1.25	13	6+	12	✓	✓	✓	✓	0.04	99.99	4.5M	✓	✓	✓	✓
DOM4	Wickes Reel Fitted with 2xDual BS 1363 Plug/Sockets	I	P	1.25	13	6+	12	✓	✓	✓	✓	0.38	>99.99	25.0M	✓	✓	✓	✓
DOM8	Wickes 4 way Extension Lead Fitted with BS 1363 Plug/Sockets	I	P	1.5	13	6+	12	✓	✓	✓	✓	0.16	99.99	9.0M	✓	✓	✓	✓

Note... (✓) Indicates PASS, (✗) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



www.castles-in-the-sky.co.uk

☎ 01452 559599
 Mobile: 07814275079

Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Castles in the Sky
 8 Diamond Jubilee Close
 Gloucester
 GL14LR

Test Engineer Mike R Harris

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description				Frequency of Formal		Condition of.....		Loop Impedance Test	Continuity				Suitable for Environment / Function Continued Use + Test PASS		
					Visual	Visual +Test	Case	Plug		X1 Tripping I		X5 Tripping I		Function	Envirmnt.	Cont. Use & Test Pass
					Months	Months	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Zs	s0°	s180°	s0°	s180°			
RCD1	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	0.04	11.72	10.92	9.88	9.08	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
RCD2	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	0.05	11.28	10.20	9.68	8.96	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
RCD4	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	0.03	11.28	10.16	9.44	8.68	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
RCD5	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	0.03	16.56	15.84	17.88	14.36	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
RCD6	In Line Residual Current Device Lead 30 mA < 42Ms Tripping Time				6+	12	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	0.03	12.56	11.56	10.88	10.12	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
RCD7	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	0.05	22.68	22.16	18.36	13.92	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
RCD8	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	0.03	19.08	18.76	15.56	15.56	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

Note... Indicates PASS, indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Test Engineer Mike R Harris

www.castles-in-the-sky.co.uk

☎ 01452 559599
Mobile: 07814275079

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description				Frequency of Formal		Condition of.....		Loop Impedance Test	Continuity				Suitable for Environment / Function Continued Use + Test PASS		
					Visual	Visual +Test	Case	Plug		Zs	X1 Tripping I		X5 Tripping I		Function	Envirmnt.
					Months	Months	☑ ☒	☑ ☒		s0°	s180°	s0°	s180°	☑ ☒		
RCD9	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	☑	☑	0.03	11.92	11.04	10.16	9.60	☑	☑	☑
RCD11	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	☑	☑	0.03	13.84	12.60	11.44	10.64	☑	☑	☑
RCD12	In Line Residual Current Device Lead 30 mA < 42Ms Tripping Time				6+	12	☑	☑	0.03	22.76	19.44	18.68	17.56	☑	☑	☑
RCD13	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	☑	☑	0.03	21.48	20.12	16.04	15.20	☑	☑	☑
RCD14	In Line Residual Current Device Lead 30 mA < 42Ms Tripping Time				6+	12	☑	☑	9.07	10.76	9.76	9.32	8.48	☑	☑	☑
RCD15	Residual Current Device 30 mA < 42Ms Tripping Time				6+	12	☑	☑	0.03	17.52	16.60	15.48	16.40	☑	☑	☑
RCD16	In Line Residual Current Device Lead 30 mA < 42Ms Tripping Time				6+	12	☑	☑	0.05	10.12	9.60	8.84	21.64	☑	☑	☑

Note... (☑) Indicates PASS, (☒) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire



Test Date:	27/03/2026
Inspect Only Inspect Plus Test	Inspect + Test

Castles in the Sky
8 Diamond Jubilee Close
Gloucester
GL14LR

Test Engineer

Mike R Harris

www.castles-in-the-sky.co.uk

☎ 01452 559599

Mobile: 07814275079

Equipment Formal Visual & Combined Inspection & Test Record

Equip. ID	Make * Model * Serial * Description	Class	Type	Cable C.S.A mm ²	Fuse	Frequency of Formal		Condition of.....				Test Results				Suitable for Environment / Function Continued Use + Test PASS		
						Visual Months	Visual +Test Months	Socket <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Plug <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Flex <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Case <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Continuity Ω	Insulation MΩ	Leakage mA	Polarity <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Function <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Envirmnt. <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	Cont. Use & Test Pass <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>
PB27	Air Heater Mod. HT-1E 2500W S/N HW 2017071 9166	I	P	1.5	13	12+	12	✓	✓	✓	✓	0.08	>99.99	0.10	✓	✓	✓	✓
PB28	Air Heater Mod. HT-1E 2500W S/N HW 2017071 9167	I	P	1.5	13	12+	12	✓	✓	✓	✓	0.09	>99.99	0.10	✓	✓	✓	✓
PB29	beamZ Magic Jelly Ball RGB LED 3x3WDisco Light	II	P	0.5 x2	3	12+	12	✓	✓	✓	✓	N/A	>99.99	0.10	✓	✓	✓	✓
PB30	2 Mtr. Supply Cable BS 1363 Socket to IEC Connector	I	P	1.00	5	12+	12	✓	✓	✓	✓	0.06	>99.99	N/A	✓	✓	✓	✓
PB31	Vonyx SPJ 1200ABT Active Speaker	I	P	N/A	N/A	12+	12	✓	✓	✓	✓	0.14	>99.99	0.10	✓	✓	✓	✓
PB32	www.tronios.com 153.219 Disco Ball Light	II	P	0.75 2x	3	12+	12	✓	✓	✓	✓	N/A	>99.99	0.10	✓	✓	✓	✓
PB33	2 Mtr. Supply Cable BS 1363 Socket to IEC Connector for PB36	I	P	0.75	5	12+	12	✓	✓	✓	✓	0.05	>99.99	N/A	✓	✓	✓	✓
PB1	MAK 650W Portable P.A. Amp. PA-PORT12ECO	II	P	N/A	N/A	12+	12	✓	✓	✓	✓	N/A	>99.99	0.10	✓	✓	✓	✓

Note... (✓) Indicates PASS, (✗) indicates FAIL --- (N/A) Not Applicable --- (N/C) Not Checked/Tested --- (*) Denotes if Applicable --- (+) Operator Check @ Each Hire